



# LCTCS FACILITIES CORPORATION 2019 ANNUAL REPORT

ACT 391 | ACT 360

**CSRS** | BUILDING STRONGER,  
SMARTER COMMUNITIES  
TOGETHER.

**UNITED**  
PROFESSIONALS COMPANY

## LCTCS ACT 360 Facilities Improvement Program

The LCTCS Facilities Corporation is a 501(c)(3) private non-profit corporation formed in 2008 for administration, oversight, and management of the Act 391 and Act 360 statewide facilities improvement program for the benefit of Louisiana's Community and Technical Colleges (LCTCS) students. The Corporation's board of directors consists of civic leaders from geographic areas across the state, that volunteer their time to represent the interest of LCTCS, its colleges, and the State of Louisiana. CSRS, Inc. was hired by the Corporation as their Program Manager to administer design and construction. CSRS has worked as a team with the LCTCS and the Facilities Corporation over the past eleven (11) years delivering on the promises made in Act 391. At the time, the Act 391 program represented a departure from traditional financing and followed the model first conceived for projects in Bossier City, Baton Rouge and Lafayette. There have been great accomplishments made during the delivery of the Program and the Corporation has fundamentally reshaped the way capital improvements are accomplished for the LCTCS. Key to the Program's success has been collaboration with Facility Planning & Control (FP&C) and the State Board of Regents.

### OVER THE PAST ELEVEN YEARS, THE PROGRAM HAS HELPED TO:

**CHANGE** the perception of what a technical and community college should look like and how the facilities can make a difference in the delivery of education

**MANAGE** the largest capital improvements plan in LCTCS history and the first major program utilizing alternative financing and project delivery methods

**ESTABLISH** public trust in the stewardship of alternative financing, which led to the authorization of funding for the Act 360 Facilities Improvement Program

**DEVELOP** standard LCTCS processes and procedures that can be used for current and future capital improvements projects and programs throughout the system

**FOSTER** a culture of diversity and local participation in the delivery of

## LCTCS ACT 360 Facilities Improvement Program

management, design and construction services across the state  
**CREATE** energy efficient facilities to replace outdated structures that are far less efficient and have a negative financial impact for the LCTCS

Louisiana is experiencing substantial economic growth and investment from both business and industry. With these new investments, highly-skilled and a ready-to-go workforce to fill the jobs these new businesses are bringing to the state is essential. In this dynamic environment, the role of Louisiana's community and technical colleges in developing and sustaining this workforce is more important than it has ever been. The LCTCS facilities program is targeted to specific workforce needs in high demand industries, including construction, welding, process technology, nursing, and a variety of skills for the oil and gas industry, and is a prudent investment for the State to support the expanding business and economic growth.

The overwhelming support for Act 391 and Act 360 from legislators from across the state reflects the desire of the citizens of Louisiana to properly educate and develop a sufficient workforce for future economic growth. What better way to reflect that support than to put Louisiana citizens to work on the very program providing the facilities for education? The Program has worked to ensure that Louisiana firms and disadvantaged business enterprises throughout the state are awarded work in every facet of this program.

### **ACT 391 FACILITIES IMPROVEMENT PROGRAM**

#### *Making a Change for Tomorrow's Educational Facilities*

**Act 391** was authorized during the 2007 Legislative Session in Senate Bill 337 for 23 projects at 14 community and technical colleges totaling \$175 million across the state. In October 2009, nine (9) of the 23 projects were identified for the first phase of bond projects and officially closed out.

The Program is currently closing out the remaining Act 391 funds with small projects, including maintenance projects, identified by the College for Nunez Community College in Chalmette.

## LCTCS ACT 360 Facilities Improvement Program

### ACT 360 FACILITIES IMPROVEMENT PROGRAM

*Providing increased training capacity and opportunities for students, business, and industry in both rural and urban areas across the state*


Senate Bill 204, signed into law by Gov. Jindal in 2013, authorized [Act 360](#) financing in the amount of \$285.9 million for 29 projects statewide which includes 25 workforce projects, 3 one stop student testing, career and service centers, and one safety related project. Act 360 requires a combination of state bond financing and 12% private match (Land, Equipment, or Cash Donation). The Program has received private matches from community leaders and private industry. Act 360 Phase I bonds were sold in December 2014. The Program includes 13 rural campus projects, which represent 45 percent of the 29 projects, from the communities of Lacombe, Winnsboro, Jonesboro, Jennings, Minden, Schriever, Ruston, Livingston Parish, Reserve, Morgan City, Avondale, and Tallulah. The remaining 16 projects are in urban areas, including Alexandria, Monroe, Bossier City, Gonzales, Lafayette, Lake Charles, Baton Rouge, New Orleans, Chalmette, and Jefferson Parish.

The Program currently has one (1) Phase I project in closeout, four (4) Phase II projects in closeout, two (2) Phase III projects in design, two (2) Phase III projects in bidding, one (1) Phase III project in construction, and three (3) Phase IV projects in design.

CSRS, Inc.



Brian Budd  
Program Director



## LCTCS ACT 360 COMPLETED PROJECTS

LCTCS FACILITIES CORPORATION

## Acadian Site Renovations



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$7,258,901
EXPENDITURES AS OF 2019:	\$8,088,320.16**
COMPLETION DATE:	9/24/2019
RENOVATION SIZE:	130,000 sq. ft.
ARCHITECT:	Coleman Partners Architects
CONTRACTOR:	Guy Hopkins Construction Co.

### NARRATIVE

The Acadian Site Renovations project is located at 3250 N. Acadian Thruway, East Baton Rouge, LA 70805. The renovations to the existing campus provided exterior and interior improvements (flooring, paint, system upgrades, storefront, metal panels, signage), light demolition, and a new welding lab that will be outfitted as well as upgrading the existing welding lab and industrial shops.

\*The Contractor satisfactorily completed the facility in accordance with the contract documents.

### VENDORS

### AMOUNT

### DESCRIPTION

American Machinery Movers, Inc.	\$16,222.00	Relocation Services
Arnold & Associates Interiors	\$2,550.00	Furniture, Fixtures, & Equipment
Austin Fire Systems	\$2,250.00	Furniture, Fixtures, & Equipment
Baton Rouge Community College	\$52,947.33	Relocation and Storage Reimbursement

## Acadian Site Renovations

VENDORS	AMOUNT	DESCRIPTION
Bibliotheca	\$1,500.00	Furniture, Fixtures, & Equipment
Breazeale, Sachse, & Wilson	\$14,152.75	Owner's and Lender's Title Insurance
CSRS, Inc.	\$1,258.44	Reimbursables
Coleman Partners Architects, LLC	\$568,317.86	Design Services
Coleman Partners Architects, LLC	\$2,432.27	Reimbursement for Professional Services
Contractor Furniture Group	\$30,378.24	Furniture, Fixtures, & Equipment
Convergint Technologies	\$70,270.61	Furniture, Fixtures, & Equipment
Forte and Tablada, Inc.	\$3,850.00	Surveying Services
Frost-Barber, Inc	\$163,427.59	Furniture, Fixtures, & Equipment
Guy Hopkins Construction	\$6,774,933.00	Construction Contract
Interstate Electronic Systems, LLC	\$360,342.99	Furniture, Fixtures, & Equipment
Jones Walker	\$5,975.09	Bond Work & Project Match Certification
My Environmental Consulting	\$2,080.00	Environmental Services
Network Craze Technologies	\$18,750.00	Furniture, Fixtures, & Equipment
The HON Company	\$143,111.25	Furniture, Fixtures, & Equipment
Transformyx, Inc	\$544,046.53	Furniture, Fixtures, & Equipment
Triad	\$16,336.86	Furniture, Fixtures, & Equipment
Vivid Ink Graphics	\$59,713.62	Furniture, Fixtures, & Equipment
Workplace Resource, LLC	\$214,017.48	Furniture, Fixtures, & Equipment

\*\*ACT 360 FUNDS TRANSFERRED TO THIS PROJECT FROM COMPLETED BRCC ARDENDALE PROJECT

*END OF BATON ROUGE COMMUNITY COLLEGE  
ACADIAN SITE RENOVATIONS*

## Workforce Industrial Training Campus



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$19,549,768.23
EXPENDITURES AS OF 2019:	\$19,085,914.00
COMPLETION DATE:	9/6/2019
BUILDING & RENOVATION SIZE:	*72,000 sq. ft.
ARCHITECT:	BHB   ABW, A Joint Venture
CONTRACTOR:	Ratcliff Construction Co.

### NARRATIVE

The Alexandria Campus consists of the renovation and additions to the McCormick Building and the development of two city blocks within Downtown Alexandria. The new Campus includes general education classrooms, computer and testing labs, adult education classrooms, student services, administrative departments, drafting, welding, and advanced manufacturing departments.

\*The Contractor satisfactorily completed the facility in accordance with the contract documents.

### VENDORS

### AMOUNT

### DESCRIPTION

Arc Abatement LTD	\$115,168.00	Demolition Services
BHB   ABW, A Joint Venture	\$1,223,268.09	Design Services
BHB   ABW, A Joint Venture	\$25,790.00	Reimbursement for Professional Services
Breazeale, Sachse, & Wilson	\$34,884.22	Owner's & Lender's Title Insurance

\*New Construction 50,000 sq. ft. - Renovation 22,000 sq. ft.



## Workforce Industrial Training Campus

VENDORS	AMOUNT	DESCRIPTION
Central Louisiana Technical Community College	\$3,496.27	Reimbursement for FF&E and Misc. Expenses
Certified Realty Valuations, LLC	\$2,550.00	Appraisal Services
CSRS, Inc.	\$2,518.93	Reimbursables
Dell Marketing L.P.	\$43,605.62	Furniture, Fixtures, & Equipment
DiaMedical USA	\$23,285.96	Furniture, Fixtures, & Equipment
Fine Print	\$167.82	Printed Materials
Frost Barber	\$403,877.19	Furniture, Fixtures, & Equipment
Highway Materials & Signs, Inc.	\$260.00	Printed Materials
Holly & Smith Architects, APAC	\$56,175.00	Bridging Architect
Howard Technology Solutions	\$243,731.00	Furniture, Fixtures, & Equipment
Jones Walker	\$3,540.30	Bond Work & Project Match Certification
Letterman's Blue Print & Supply	\$3,515.90	Signage
My Environmental Consulting, LLC	\$20,190.00	Environmental & Demolition Consulting Services
National Construction Rentals	\$4,321.64	Security Fencing
Platinum Production	\$400.00	AV Equipment Rental
Property Owners	\$1,986,541.12	Property purchased by Rapides Area Foundation for the project as part of the Act 360 Match
Ratcliff Construction Co., LLC	\$16,892,726.89	Construction Contract
SHI, Inc.	\$62,742.68	Furniture, Fixtures, & Equipment
St. Francis Xavier Church	\$100.00	Meeting Hall
The HON Company	\$292,602.88	Furniture, Fixtures, & Equipment

## Workforce Industrial Training Campus

VENDORS	AMOUNT	DESCRIPTION
---------	--------	-------------

Visual Concepts Design	\$49.00	Printed Materials
------------------------	---------	-------------------

*END OF CENTRAL LOUISIANA TECHNICAL COMMUNITY COLLEGE  
WORKFORCE INDUSTRIAL TRAINING CAMPUS*

## Advanced Technology Center



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$8,200,000
EXPENDITURES AS OF 2019:	\$7,207,997.61
COMPLETION DATE:	9/12/2019
BUILDING SIZE:	22,000 sq. ft.
ARCHITECT:	Architecture +
CONTRACTOR:	Boggs & Poole Contracting Group

### NARRATIVE

The LDCC Monroe Campus is located at 7500 Millhaven Rd, Monroe, LA 71203. The project consists of a new addition to the Advanced Technology Center (ATC) to include a community auditorium, entry lobby, E.D. offices, Louisiana Small Business Development Center (LSBDC) suite, incubation area, workforce development area, testing suite, PTEC offices, lounge, copy room and support spaces.

\*The Contractor satisfactorily completed the facility in accordance with the contract documents.

### VENDORS

### AMOUNT

### DESCRIPTION

Architecture +	\$495,207.91	Design Services
Architecture +	\$22,078.72	Reimbursement for Professional Services
Boggs and Poole Contracting Group Inc.	\$6,778,982.00	Construction Contract
Breazeale, Sachse, & Wilson	\$15,679.75	Owner's and Lender's Title Insurance

## Advanced Technology Center

VENDORS	AMOUNT	DESCRIPTION
CI Group	\$212,581.55	Furniture, Fixtures, & Equipment
CSRS, Inc.	\$1,979.84	Reimbursables
Grainger	\$3,750.00	Furniture, Fixtures, & Equipment
Jones Walker	\$9,326.72	Bond Work & Project Match Certification
Louisiana Delta Community College Foundation	\$9,706.68	Reimbursement for FF&E and Misc. Expenses
Ouachita Antique Woods	\$11,200.00	Furniture, Fixtures, & Equipment
Pettus Office Products	\$46,198.74	Furniture, Fixtures, & Equipment
Professional Land Surveying Company Inc.	\$1,600.00	Surveying Services
United Automation, LLC	\$ 5,774.48	Furniture, Fixtures, & Equipment
Wood Electronics, Inc.	\$1,081.00	Furniture, Fixtures, & Equipment
<i>END OF LOUISIANA DELTA COMMUNITY COLLEGE ADVANCED TECHNOLOGY CENTER</i>		

## Advanced Workforce Training Campus Upgrade



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$2,500,000
EXPENDITURES AS OF 2019:	\$2,171,296.96
COMPLETION DATE:	8/27/2019
BUILDING & RENOVATION SIZE:	*42,479 sq. ft.
ARCHITECT:	TBA Studio
CONTRACTOR:	Don M. Barron Contractor Inc.

### NARRATIVE

The LDCC Tallulah Campus is located at 132 Old Highway 65 South, Tallulah, LA 71282. The project generally consists of a new addition to front of the existing building to include RN and LPN classrooms, biology lab and CNA classroom, security office, reception and lobby area; renovations to faculty offices, restrooms, flooring and paint; and demolition to existing Adult Ed modular building.

\*The Contractor satisfactorily completed the facility in accordance with the contract documents.

### VENDORS

### AMOUNT

### DESCRIPTION

Ardaman & Associates, Inc.	\$4,500.00	Geotechnical Services
Breazeale, Sachse, & Wilson	\$6,329.29	Owner's and Lender's Title Insurance
CI Group	\$138,281.50	Furniture, Fixtures, & Equipment
CSRS, Inc.	\$821.54	Reimbursables

\*New Construction 6,900 sq. ft. - Renovation 35,579 sq. ft.

## Advanced Workforce Training Campus Upgrade

VENDORS	AMOUNT	DESCRIPTION
DRE Medical Group, Inc.	\$11,400.00	Furniture, Fixtures, & Equipment
Denmon Engineering Company, Inc.	\$4,382.40	Surveying Services
DiaMedical USA	\$5,670.00	Furniture, Fixtures, & Equipment
Don M. Barron Contractor Inc.	\$1,994,749.27	Construction Contract
Grainger	\$10,462.53	Furniture, Fixtures, & Equipment
Jones Walker	\$5,724.64	Bond Work & Project Match Certification
Louisiana Delta Community College Foundation	\$5,917.72	Reimbursement for FF&E and Misc. Expenses
My Environmental Consulting	\$2,051.00	Environmental Services
Summit Intergration Systems	\$13,916.73	Furniture, Fixtures, & Equipment
TBA Studio	\$181,829.43	Design Services
Transformyx, Inc	\$15,286.65	Furniture, Fixtures, & Equipment

*END OF LOUISIANA DELTA COMMUNITY COLLEGE  
ADVANCED WORKFORCE TRAINING CAMPUS UPGRADE*

## Advanced Technology Center



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$5,238,000
EXPENDITURES AS OF 2019:	\$5,161,143.60
COMPLETION DATE:	8/7/2019
BUILDING SIZE:	14,000 sq. ft.
ARCHITECT:	Holly & Smith Architects, APAC
CONTRACTOR:	Cangelosi Ward Contractors

### NARRATIVE

The NTCC Livingston Campus is located at 11640 Burgess Ave., Walker, LA 70785. The new facility includes administration spaces, welding and advanced manufacturing labs, general education spaces, and a pathway that connects to the Literacy Center. The facility includes a 1,000 sq. ft. tenant spaced that is occupied the Livingston Economic Development Council.

\*The Contractor satisfactorily completed the facility in accordance with the contract documents.

### VENDORS

### AMOUNT

### DESCRIPTION

Bayou Irrigation, Inc.	\$3,830.00	Furniture, Fixtures, & Equipment
Breazeale, Sachse, & Wilson	\$13,153.94	Owner's and Lender's Title Insurance
CSRS, Inc.	\$1,228.13	Reimbursables
Cangelosi Ward General Contractors, LLC	\$4,482,994.57	Construction Contract

## Advanced Technology Center

VENDORS	AMOUNT	DESCRIPTION
DiaMedical USA	\$20,579.89	Furniture, Fixtures, & Equipment
Holly & Smith Architects, APAC	\$321,267.76	Design Services
Holly & Smith Architects, APAC	\$15,300.00	Reimbursement for Professional Services
Jones Walker	\$4,078.81	Bond Work & Project Match Certification
Louisiana Community & Technical College System	\$1,960.00	Reimbursement for Land Abstract
Northshore Technical Community College	\$7,709.03	Reimbursement for FF&E and Misc. Expenses
Sivad, Inc.	\$60,552.00	Furniture, Fixtures, & Equipment
Venture Technologies	\$57,012.87	Furniture, Fixtures, & Equipment
Workplace Resource, LLC	\$215,224.24	Furniture, Fixtures, & Equipment
<i>END OF NORTSHORE TECHNICAL COMMUNITY COLLEGE ADVANCED TECHNOLOGY CENTER</i>		





# LCTCS ACT 360 CONSTRUCTION PROJECTS

LCTCS FACILITIES CORPORATION

## Advanced Workforce Training



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$12,188,000
EXPENDITURES AS OF 2019:	\$455,947.82
ANTICIPATED COMPLETION DATE:	4/26/2021
BUILDING SIZE:	32,660 sq. ft.
ARCHITECT:	Holly & Smith Architects, APAC
CONTRACTOR:	MAPP, LLC

### NARRATIVE

The DCC Westbank Campus is located at 2440 Constellation Street, New Orleans, LA 70114. The new facility is anticipated to contain but not limited to all academic STEM programs, labs, and faculty to serve academic and workforce programs for Algiers and the West Bank of New Orleans, specifically the healthcare, Petro-chemical, digital media, and transportation logistics industries.

\*The Contractor is satisfactorily working in accordance with the contract documents.

### VENDORS


### AMOUNT

### DESCRIPTION

Bayou Tree Service	\$14,140.00	Arborist Treatment and Services
Breazeale, Sachse, & Wilson	\$31,566.16	Owner's and Lender's Title Insurance
CSRS, Inc.	\$1,920.90	Reimbursables
Dufrene Surveying Services	\$5,300.00	Surveying Services

## Advanced Workforce Training

VENDORS	AMOUNT	DESCRIPTION
Eustis Engineering, LLC	\$9,925.00	Geotechnical Services
Holly & Smith Architects	\$713,948.70	Design Services
Holly & Smith Architects	\$903.32	Reimbursement for Professional Services
Jones Walker	\$4,515.92	Bond Work & Project Match Certification
Louisiana Community & Technical College System	\$3,450.00	Reimbursement for Professional Services
MAPP, LLC	\$9,609,000.00	Construction Contract
Terracon	\$10,920.00	Environmental Services
<i>END OF DELGADO COMMUNITY COLLEGE ADVANCED WORKFORCE TRAINING</i>		



**LOUISIANA DELTA**  
COMMUNITY COLLEGE

*\*Rendering provided by TBA Studio*

## **LCTCS ACT 360 DESIGN PROJECTS**

**LCTCS FACILITIES CORPORATION**

## Center for Hospitality and Culinary



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$9,000,000
EXPENDITURES AS OF 2019:	\$363,497.28
COMPLETION DATE:	TBD
BUILDING SIZE:	TBD
ARCHITECT:	TBD
CONTRACTOR:	TBD

### NARRATIVE

The LCTCS Facilities Corporation engaged in extensive negotiations with the original donor for the project match. The negotiations ended in February 2020 without a final agreement. As of March 2020, the Facilities Corporation is in preliminary discussion with another donor to provide the necessary match for the project. The new facility will provide the necessary spaces for Hospitality and Culinary programs.

\*Project is currently in planning and scope confirmation.

### VENDORS

### AMOUNT

### DESCRIPTION

CSRS, Inc.	\$699.58	Reimbursables
Jones Walker	\$30,419.96	Bond Work & Project Match Certification
Manning Architects   Mackey Mitchell Architects	\$330,408.00	Design Services

## Center for Hospitality and Culinary

VENDORS	AMOUNT	DESCRIPTION
---------	--------	-------------

The Lemoine Company	\$28,593.00	Pre-Construction Services
---------------------	-------------	---------------------------

*END OF DELGADO COMMUNITY COLLEGE  
CENTER FOR HOSPITALITY AND CULINARY*

## Main Campus



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$8,181,818
EXPENDITURES AS OF 2019:	\$0.00
COMPLETION DATE:	TBD
BUILDING SIZE:	TBD
ARCHITECT:	TBD
CONTRACTOR:	TBD

### NARRATIVE

The DCC Main Campus project (formerly Blair project) is anticipated to be located at 615 City Park Ave, New Orleans, LA 70119. The project is anticipated to include a new workforce training facility and campus wide site enhancements that will create a new and uniform branding for Delgado Community College. This project will be run in conjunction with the DCC Center for Hospitality and Culinary.

\*Project is currently in planning and scope confirmation.

### VENDORS

### AMOUNT

### DESCRIPTION

BOND SALE COMPLETED ON DECEMBER 19, 2019

END OF DELGADO COMMUNITY COLLEGE  
MAIN CAMPUS

## Nursing and Allied Health Training Building



\*Rendering provided by Manning Architects | Mackey Mitchell

### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$34,000,000
EXPENDITURES AS OF 2019:	\$97,924.51
COMPLETION DATE:	TBD
BUILDING SIZE:	TBD
ARCHITECT:	Manning Architects   Mackey Mitchell
CONTRACTOR:	The Lemoine Company

### NARRATIVE

The LCTCS Facilities Corporation engaged in extensive negotiations with the original donor for the project match. The negotiations ended in February 2020 without a final agreement. As of March 2020, the Facilities Corporation is in preliminary discussion with another donor to provide the necessary match for the project. The new facility will provide the necessary spaces for Nursing and Allied Health Training programs.

\*Project is currently in planning and scope confirmation.

### VENDORS

### AMOUNT

### DESCRIPTION

CSRS, Inc.	\$2,328.73	Reimbursables
Gandolfo Kuhn, LLC	\$14,000.00	Surveying Services
Gulf South Engineering & Testing, Inc.	\$2,900.00	Geotechnical Services
Jones Walker	\$20,421.32	Bond Work & Project Match Certification



## Nursing and Allied Health Training Building

VENDORS	AMOUNT	DESCRIPTION
Louisiana Community & Technical College System	\$1,000.00	Reimbursement for Appraisal Services
My Environmental Consulting	\$6,595.00	Environmental Services
The Lemoine Company	\$133,407.00	Pre-Construction Services
<i>END OF DELGADO COMMUNITY COLLEGE NURSING AND ALLIED HEALTH TRAINING BUILDING</i>		

## New Workforce Training Building



### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$5,113,636
EXPENDITURES AS OF 2019:	\$0.00
COMPLETION DATE:	TBD
ANTICIPATED BUILDING SIZE:	15,271 sq. ft.
ARCHITECT:	Weimer Gros Flores
CONTRACTOR:	TBD

### NARRATIVE

The New Workforce Training Building will be located at 1407 Highway 311, Schriever, LA 70395. The new facility will provide training classrooms and labs, workforce training offices, offices for South Central Industrial Association (SCIA), offices for Workforce Commission, Veteran's Resource Center, career services interview and resource room, shared lab space for line-worker program and a multipurpose room.

\*Project is currently in schematic design.

### VENDORS

### AMOUNT

### DESCRIPTION

BOND SALE COMPLETED ON DECEMBER 19, 2019

*END OF FLETCHER TECHNICAL COMMUNITY COLLEGE  
NEW WORKFORCE TRAINING BUILDING*

## Nursing, Welding, Workforce Training Campus



\*Rendering provided by TBA Studio

### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$8,100,000
EXPENDITURES AS OF 2019:	\$78,443.57
COMPLETION DATE:	TBD
BUILDING SIZE:	30,775 sq. ft.
ARCHITECT:	TBA Studio
CONTRACTOR:	TBD

### NARRATIVE

The LDCC Ruston Campus is anticipated to be located North of Highway 80, Ruston, LA 71270. The new facility will provide general education space, classrooms, administrative, security, and supportive areas and also include signage, parking, and a loading dock. There will be spaces for welding, industrial instrumentation, patient care, and a student services suite.

\*The project is currently closing out Construction Documents for release to the approved shortlist.

### VENDORS

### AMOUNT

### DESCRIPTION

ALTEC Environmental Consulting LLC	\$2,850.00	Environmental Services
Breazeale, Sachse, & Wilson	\$19,863.74	Owner's and Lender's Title Insurance
CSRS, Inc.	\$840.56	Reimbursables
Denmon Engineering Company, Inc.	\$14,460.00	Survey Services

## Nursing, Welding, Workforce Training Campus

VENDORS	AMOUNT	DESCRIPTION
Jones Walker	\$3,104.70	Bond Work & Project Match Certification
Kepper Dirt and Rental	\$43,800.00	Tree Clearing Services
TBA Studio	\$538,890.00	Design Services
TBA Studio	\$9,597.00	Reimbursement for Professional Services

\*ACT 360 FUNDS TRANSFERRED TO THIS PROJECT FROM COMPLETED  
LDCC MONROE & TALLULAH PROJECTS

*END OF LOUISIANA DELTA COMMUNITY COLLEGE  
NURSING, WELDING, WORKFORCE TRAINING CAMPUS*

## Student Testing and Career Counseling Center



\*Rendering provided by Holly & Smith Architects, APAC

### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$6,480,000
EXPENDITURES AS OF 2019:	\$0.00
COMPLETION DATE:	TBD
BUILDING SIZE:	22,000 sq. ft.
ARCHITECT:	Holly & Smith Architects, APAC
CONTRACTOR:	TBD

### NARRATIVE

The NUNEZ Community College Student Testing and Career Counseling Center will be located at 3710 Paris Rd. in Chalmette, LA. The new facility is anticipated to include spaces that support Student Success Activities including Student Services office, tutoring spaces, computer labs, conference rooms, Veteran Resource Centers, bookstore, coffee shop, incubation spaces, and other spaces deemed necessary for student success.

\*The project is currently in planning and scope confirmation.

### VENDORS

### AMOUNT

### DESCRIPTION

BOND SALE COMPLETED ON DECEMBER 19, 2019

END OF NUNEZ COMMUNITY COLLEGE  
STUDENT TESTING AND CAREER COUNSELING CENTER

## Culinary, Gaming and Hospitality Center



\*Rendering provided by Champeaux Evans Hotard, APAC

### PROJECT INFORMATION

INITIAL PROJECT FUNDING:	\$9,945,743.39
EXPENDITURES AS OF 2019:	\$298,512.03
COMPLETION DATE:	TBD
BUILDING SIZE:	28,000 sq. ft.
ARCHITECT:	Champeaux Evans Hotard, APAC
CONTRACTOR:	TBD

### NARRATIVE

The SOWELA Gaming & Hospitality Campus is anticipated to be located at 3771 Senator J. Bennett Johnston Ave., Lake Charles, LA 70615. The new facility will include classrooms, workforce flex lab for gaming, front desk/hotel rooms, baking lab, hot foods lab, meal service line and full-service kitchen, dining area, storage room, cafe/pastry area, student lounge area, faculty offices, and administrative areas.

\*Project is currently in bidding and contract negotiations.

### VENDORS

### AMOUNT

### DESCRIPTION

Champeaux Evans Hotard, APAC	\$636,650.00	Design Fees
Champeaux Evans Hotard, APAC	\$19,000.00	Reimbursables for Professional Services
CSRS, Inc.	\$1,038.59	Reimbursables
Daniel J. Holder, P.E., Inc.	\$6,500.00	Professional Services

## Culinary, Gaming and Hospitality Center

VENDORS	AMOUNT	DESCRIPTION
Jones Walker	\$3,951.42	Bond Work & Project Match Certification
Providence Engineering	\$5,075.00	Professional Services
SOWELA Technical CC	\$4,800.00	Reimbursement for ESA Phase I

\*ACT 360 FUNDS TRANSFERRED TO THIS PROJECT FROM COMPLETED  
SOWELA STUDENT SERVICES PROJECT

*END OF SOWELA TECHNICAL COMMUNITYCOLLEGE  
CULINARY, GAMING AND HOSPITALITYCENTER*